

CONTRACT STATUS FOR NOVEMBER 2014

Joint Eastside Booster Station Concrete Work And Installation

Fencing is being completed and switch gear is being installed.

Contractor	C. L. Carroll Co., Inc.
Notice to Proceed	4/21/2014
Original Contract Sum	\$438,660.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$438,660.00
Total Completed to Date	\$407,288.80
Anticipated Completion Date	Nov-14
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$41,957.00
Total Completed to Date	\$407,288.80
Anticipated Completion Date	Dec-14

2014 Water System Improvements - Contract 1

Contractor is chlorinating Meredith Drive, transferring services on Dubuque Avenue and Gleaves, clean up on Fleming, and pressure testing and chlorinating East 35th Court.

Contractor	Synergy Contracting, L.L.C.
Notice to Proceed	5/5/2014
Original Contract Sum	\$975,493.50
Net Change by Change Orders	\$35,950.00
Contract Sum to Date	\$1,011,443.50
Total Completed to Date	\$493,449.75
Anticipated Completion Date	Dec-14

2014 Water System Improvements - Contract 2

Contractor has completed restoration.

Contractor	Holbrook Construction, Inc.
Notice to Proceed	5/15/2014
Original Contract Sum	\$1,000,982.95
Net Change by Change Orders	\$172,787.80
Contract Sum to Date	\$1,173,770.75
Total Completed to Date	\$915,430.42
Anticipated Completion Date	Dec-14

132,910

Item IVC

McMullen Water Treatment Plant Raw Water System Repairs at Well 1

Contractor is bank shaping and filling.

Contractor	TK Concrete Inc.
Notice to Proceed	
Original Contract Sum	\$372,091.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$372,091.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Jan-15

2014 Well Rehabilitation - Maffitt Reservoir

Contractor has finished rehabilitation of Well 6.

Contractor	Brechtel Radial Collector Wells, LLC
Notice to Proceed	7/7/2014
Original Contract Sum	\$222,148.00
Net Change by Change Orders	\$99,478.00
Contract Sum to Date	\$321,626.00
Total Completed to Date	\$132,910.00
Anticipated Completion Date	Jan-15