

## COMPETITIVE BIDS CONTRACT STATUS FOR SEPTEMBER 2015

2014 Des Moines Water System Improvements - Contract 1	Contractor is currently working on punch list items.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, L.L.C. 5/5/2014 \$975,493.50 \$98,111.50 \$1,073,605.00 \$1,022,859.70 Sep-15
2014 Bishop Farms Wetland Mitigation Plan	Contractor will replace trees after flood and deer damage has been assessed.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Griggs Environmental Strategies, Inc. 9/2/2014 \$77,289.84 \$0.00 \$77,289.84 \$77,289.84 Sep-15
McMullen Water Treatment Plant Raw Water System Repairs at Well 1	Griggs Environmental will plant trees after assessment of flood damage.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	TK Concrete Inc. 10/27/2014 \$372,091.00 \$0.00 \$372,091.00 \$295,788.10 Oct-15
2015 Army Post Road Aquifer Storage and Recovery Well	Contractor has begun clearing project site.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$0.00 \$1,830,656.00 \$0.00 Feb-16
Fleur Drive Operations Center Storm Water System Improvements - Phase 1	Pre-construction meeting was held on September 1st. Contractor is preparing to begin construction.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$0.00 \$259,438.00 \$0.00 Nov-15

**Item IVC**

2015 Des Moines Water System Improvements - Contract 1	Contractor is working on clean up, restoration and service transfers.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Holbrook Construction, Inc. 3/25/2015 \$1,230,226.85 -\$840.00 \$1,229,386.85 \$910,561.41 Oct-15
2015 Polk County Water System Improvements - Contract 2	Contractor is working on clean up and restoration.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J&K Contracting, LLC 5/1/2015 \$393,393.00 \$168,272.75 \$561,665.75 \$546,005.10 Sep-15
2015 Des Moines Water System Improvements - Contract 2	Contractor is installing pipe in Woodland Avenue. Restoration work is taking place on Robertson Drive and on SW 5th Street.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	H&W Contracting, LLC 5/1/2015 \$656,531.00 \$795.00 \$657,326.00 \$387,946.56 Oct-15
2015 Polk County Water System Improvements - Contract 1	Contractor is installing pipe in S.E. 6th Avenue and working on service transfers.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Water Conditioning, Inc. 3/10/2015 \$901,835.45 \$0.00 \$901,835.45 \$380,179.07 Oct-15
2015 General Office Facility Parking Lot Pavement Replacement	Under construction	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	P G Construction Inc. 4/29/2015 \$328,802.56 \$15,350.00 \$344,152.56 \$305,924.75 Sep-15
2014 General Office Facility Storm Sewer System	Project is complete and retainage is being released.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Neuvirth Construction, Inc. 12/16/2014 \$96,524.00 \$9,932.26 \$106,456.26 \$104,938.26 Sep-15
Saylorville Water Treatment Plan High Service Pump No. 3	Electrical equipment has arrived and is being installed. Pump should arrive by end of September. Piping and pump installations should begin mid to late October.	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date	Story Construction Co. 4/17/2015 \$389,700.00 \$0.00 \$389,000.00

Total Completed to Date \$17,100.00  
Anticipated Completion Date Oct-15

### COMPETITIVE QUOTATIONS CONTRACT STATUS FOR SEPTEMBER 2015

2015 General Office Facility Through-Wall Flashing Restoration

Contract has been sent to contractor for signatures. Notice to Proceed pending return of signed contract documents.

Contractor	Bi-State Masonry, Inc.
Date of Contract	9/16/2015
Notice to Proceed	Pending
Original Contract Sum	\$48,300.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$48,300.00
Total Completed to Date	\$0.00
Anticipated Completion Date	12/1/2015