

## COMPETITIVE BIDS CONTRACT STATUS FOR JANUARY 2016

2014 Bishop Farms Wetland Mitigation Plan	On agenda for acceptance this month	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Griggs Environmental Strategies, Inc. 9/2/2014 \$77,289.84 \$0.00 \$77,289.84 \$77,289.84 Jan-16
2015 Army Post Road Aquifer Storage and Recovery Well	Contractor is continuing well-drilling activities	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$0.00 \$1,830,656.00 \$1,741,543.93 Mar-16
Fleur Drive Operations Center Storm Water System Improvements - Phase 1	Construction deferred to Spring	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$0.00 \$259,438.00 \$0.00 Jun-16
2015 Des Moines Water System Improvements - Contract 2	Cleanup and restoration will be finalized in Spring 2016	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	H&W Contracting, LLC 5/1/2015 \$656,531.00 -\$74,510.00 \$582,021.00 \$586,668.56 Apr-16
2015 Polk County Water System Improvements - Contract 1	Pressure testing, disinfecting, service transfers, cleanup and restoration	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Water Conditioning, Inc. 3/10/2015 \$901,835.45 \$0.00 \$901,835.45 \$683,552.07 Feb-16

Item IVC

2015 General Office Facility Parking Lot Pavement Replacement	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	P G Construction Inc. 4/29/2015 \$328,802.56 \$30,077.50 \$358,880.06 \$392,661.55 Apr-16
Saylorville Water Treatment Plant High Service Pump No. 3	Piping installation is complete, pump installation and testing will begin in January	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Story Construction Co. 4/17/2015 \$389,700.00 \$0.00 \$389,000.00 \$378,600.00 Feb-16
2015 Saylorville Water Treatment Plant Chemical Feed Modifications	Notice to proceed issued 11/16/15	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll Co., Inc. 11/16/2015 \$165,500.00 \$0.00 \$165,500.00 \$0.00 Feb-16
Saylorville Water Treatment Plant West Feeder Main - Phase 2	Notice to proceed issued 1/11/16	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 1/11/2016 \$1,150,345.00 \$0.00 \$1,150,345.00 \$0.00 Jun-16

## COMPETITIVE QUOTATIONS CONTRACT STATUS FOR JANUARY 2016

Contractor  
Date of Contract  
Notice to Proceed  
Original Contract Sum  
Net Change by Change Orders  
Contract Sum to Date  
Total Completed to Date  
Anticipated Completion Date