

COMPETITIVE BIDS CONTRACT STATUS FOR FEBRUARY 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Contractor is continuing well-drilling activities	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$0.00 \$1,830,656.00 \$1,741,543.93 Mar-16
Fleur Drive Operations Center Storm Water System Improvements - Phase 1	Construction deferred to Spring	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$0.00 \$259,438.00 \$0.00 Jun-16
2015 Des Moines Water System Improvements - Contract 2	Cleanup and restoration will be finalized in Spring	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	H&W Contracting, LLC 5/1/2015 \$656,531.00 -\$74,510.00 \$582,021.00 \$586,668.56 Apr-16
2015 Polk County Water System Improvements - Contract 1	Service transfers and cleanup & restoration	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Water Conditioning, Inc. 3/10/2015 \$901,835.45 \$0.00 \$901,835.45 \$683,552.07 Feb-16
2015 General Office Facility Parking Lot Pavement Replacement	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	P G Construction Inc. 4/29/2015 \$328,802.56 \$30,077.50 \$358,880.06 \$392,661.55 Apr-16

Item IVC

Saylorville Water Treatment Plant High Service Pump No. 3

Piping installation is complete, pump installation and testing will begin in March

Contractor	Story Construction Co.
Notice to Proceed	4/17/2015
Original Contract Sum	\$389,700.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$389,000.00
Total Completed to Date	\$384,100.00
Anticipated Completion Date	Feb-16

2015 Saylorville Water Treatment Plant Chemical Feed Modifications

Contractor is waiting for equipment to begin work

Contractor	C.L. Carroll Co., Inc.
Notice to Proceed	11/16/2015
Original Contract Sum	\$165,500.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$165,500.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Feb-16

Saylorville Water Treatment Plant West Feeder Main - Phase 2

Notice to proceed issued 1/11/16, work to begin in March

Contractor	Raccoon Valley Contractors, LLC
Notice to Proceed	1/11/2016
Original Contract Sum	\$1,150,345.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$1,150,345.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Jun-16

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR FEBRUARY 2016

2016 Bishop Farms Purple Martin Lake Culvert Stabilization

	Contractor	Elder Corporation
	Date of Contract	2/1/2016
	Notice to Proceed	2/16/2016
	Original Contract Sum	\$66,200.00
	Net Change by Change Orders	\$0.00
	Contract Sum to Date	\$66,200.00
	Total Completed to Date	\$0.00
	Anticipated Completion Date	Mar-16

Repair 36" PCCP Feeder Main in Water Works Park

	Contractor	Raccoon Valley Contractors, LLC
	Date of Contract	2/16/2016
	Notice to Proceed	2/16/2016
	Original Contract Sum	\$42,021.00
	Net Change by Change Orders	\$0.00
	Contract Sum to Date	\$42,021.00
	Total Completed to Date	\$0.00
	Anticipated Completion Date	Mar-16