

COMPETITIVE BIDS CONTRACT STATUS FOR MARCH 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Well-drilling is completed and contractor is preparing to perform pump test to determine the capacity of the well	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$0.00 \$1,830,656.00 \$1,741,543.93 Apr-16
Fleur Drive Operations Center Storm Water System Improvements - Phase 1	Construction deferred to Spring	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$0.00 \$259,438.00 \$0.00 Jun-16
2015 Des Moines Water System Improvements - Contract 2	Cleanup and restoration will be finalized in Spring	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	H&W Contracting, LLC 5/1/2015 \$656,531.00 -\$74,510.00 \$582,021.00 \$586,668.56 Apr-16
2015 Polk County Water System Improvements - Contract 1	Service transfers, cleanup, and restoration	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Water Conditioning, Inc. 3/10/2015 \$901,835.45 \$0.00 \$901,835.45 \$683,552.07 Mar-16
2015 General Office Facility Parking Lot Pavement Replacement	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	P G Construction Inc. 4/29/2015 \$328,802.56 \$30,077.50 \$358,880.06 \$392,661.55 Apr-16

Item IVC

Saylorville Water Treatment Plant High Service Pump No. 3

Piping & pump installation complete, testing will begin in March

Contractor	Story Construction Co.
Notice to Proceed	4/17/2015
Original Contract Sum	\$389,700.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$389,000.00
Total Completed to Date	\$384,100.00
Anticipated Completion Date	Mar-16

2015 Saylorville Water Treatment Plant Chemical Feed Modifications

Contractor is waiting for equipment to begin work

Contractor	C.L. Carroll Co., Inc.
Notice to Proceed	11/16/2015
Original Contract Sum	\$165,500.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$165,500.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Apr-16

Saylorville Water Treatment Plant West Feeder Main - Phase 2

Work to begin in March

Contractor	Raccoon Valley Contractors, LLC
Notice to Proceed	1/11/2016
Original Contract Sum	\$1,150,345.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$1,150,345.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Jun-16

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR MARCH 2016

2016 Bishop Farms Purple Martin Lake Culvert Stabilization	Project is complete	
		Contractor Elder Corporation Date of Contract 2/1/2016 Notice to Proceed 2/16/2016 Original Contract Sum \$66,200.00 Net Change by Change Orders \$0.00 Contract Sum to Date \$66,200.00 Total Completed to Date \$66,200.00 Anticipated Completion Date Mar-16
Repair 36" PCCP Feeder Main in Water Works Park	Project is complete	
		Contractor Raccoon Valley Contractors, LLC Date of Contract 2/16/2016 Notice to Proceed 2/16/2016 Original Contract Sum \$42,021.00 Net Change by Change Orders \$0.00 Contract Sum to Date \$42,021.00 Total Completed to Date \$51,869.52 Anticipated Completion Date Mar-16