

COMPETITIVE BIDS CONTRACT STATUS FOR AUGUST 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Contractor has treated well to improve capacity and will proceed to performance testing	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,861,964.17 Sep-16
Fleur Drive Operations Center Stormwater System Improvements - Phase 1	Contractor is removing & replacing defective concrete	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$2,880.00 \$262,318.00 \$221,262.00 Sep-16
2015 Polk County Water System Improvements - Contract 1	Punch list complete	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Watrer Conditioning, Inc. 3/10/2015 \$901,835.45 \$0.00 \$901,835.45 \$811,806.85 Sep-16
2015 Saylorville Water Treatment Plant Chemical Feed Modifications	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll Co., Inc. 11/16/2015 \$165,500.00 \$0.00 \$165,500.00 \$160,500.00 Sep-16
Saylorville Water Treatment Plant West Feeder Main - Phase 2	Seeding and sodding to take place in August, followed by punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 1/11/2016 \$1,150,345.00 \$1,720.00 \$1,152,065.00 \$1,130,161.00 Sep-16

Item IVC

2016 Polk County Water System Improvements - Contract 1

Punch list is complete on NE 3rd St., NE 48th Pl., and NW 49th Pl.
Working on punch list for Observatory Road

Contractor	Synergy Contracting, LLC
Notice to Proceed	3/28/2016
Original Contract Sum	\$848,041.60
Net Change by Change Orders	\$117,180.40
Contract Sum to Date	\$965,222.00
Total Completed to Date	\$940,227.68
Anticipated Completion Date	Sep-16

2016 Des Moines Water System Improvements - Contract 1

Contractor is doing service transfers on Miller and doing cleanup and punch list items
on SE 4th, E Leach, SW 12th and SW 13th

Contractor	Holbrook Construction, Inc.
Notice to Proceed	3/30/2016
Original Contract Sum	\$1,279,653.24
Net Change by Change Orders	-\$3,720.00
Contract Sum to Date	\$1,275,933.24
Total Completed to Date	\$957,877.29
Anticipated Completion Date	Sep-16

2016 Army Post Road ASR Well - Well House and Piping

Notice to proceed issued 8/15/2016

Contractor	C.L. Carroll, Inc.
Notice to Proceed	8/15/2016
Original Contract Sum	\$2,235,000.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$2,235,000.00
Total Completed to Date	\$28,000.00
Anticipated Completion Date	May-17

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR AUGUST 2016

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	\$0.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$0.00
Total Completed to Date	\$0.00
Anticipated Completion Date	