

## COMPETITIVE BIDS CONTRACT STATUS FOR SEPTEMBER 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Contractor has treated well to improve capacity and will proceed to performance testing	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,861,964.17 Oct-16
Fleur Drive Operations Center Stormwater System Improvements - Phase 1	Contractor is working on punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$2,880.00 \$262,318.00 \$221,262.00 Oct-16
2015 Polk County Water System Improvements - Contract 1	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Scharnweber Water Conditioning, Inc. 3/10/2015 \$901,835.45 -\$21,950.00 \$879,885.45 \$811,806.85 Oct-16
2015 Saylorville Water Treatment Plant Chemical Feed Modifications	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll Co., Inc. 11/16/2015 \$165,500.00 \$0.00 \$165,500.00 \$160,500.00 Oct-16
Saylorville Water Treatment Plant West Feeder Main - Phase 2	Sodding to take place in September, followed by punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 1/11/2016 \$1,150,345.00 \$1,720.00 \$1,152,065.00 \$1,130,161.00 Oct-16

Item IVC

2016 Polk County Water System Improvements - Contract 1	Contractor is re-seeding on NE 3rd St., NE 48th Pl., and NW 49th Pl. Working on punch list for Observatory Road	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 3/28/2016 \$848,041.60 \$117,180.40 \$965,222.00 \$940,227.68 Oct-16
2016 Des Moines Water System Improvements - Contract 1	Restoration and cleanup is taking place on SW 13th, working on punch list on all other streets	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Holbrook Construction, Inc. 3/30/2016 \$1,279,653.24 -\$3,720.00 \$1,275,933.24 \$957,877.29 Oct-16
2016 Army Post Road ASR Well - Well House and Piping	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$0.00 \$2,235,000.00 \$96,000.00 May-17

**COMPETITIVE QUOTATIONS CONTRACT STATUS FOR SEPTEMBER 2016**

2016 Fiber Optic Repair

Contract has been sent to contractor for signatures. Notice to Proceed pending return of signed contract documents.

Contractor	Communication Innovators, Inc.
Date of Contract	9/7/2016
Notice to Proceed	Pending
Original Contract Sum	\$31,197.00
Net Change by Change Orders	\$14,153.98
Contract Sum to Date	\$45,350.98
Total Completed to Date	\$0.00
Anticipated Completion Date	Nov-16