

COMPETITIVE BIDS CONTRACT STATUS FOR OCTOBER 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Contractor is completing final grading and site restoration	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,861,964.17 Nov-16
Fleur Drive Operations Center Stormwater System Improvements - Phase 1	Contractor is working on punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$2,880.00 \$262,318.00 \$221,262.00 Nov-16
2015 Saylorville Water Treatment Plant Chemical Feed Modifications	Contractor is working on punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll Co., Inc. 11/16/2015 \$165,500.00 \$0.00 \$165,500.00 \$160,500.00 Nov-16
Saylorville Water Treatment Plant West Feeder Main - Phase 2	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 1/11/2016 \$1,150,345.00 \$1,720.00 \$1,152,065.00 \$1,130,161.00 Oct-16
2016 Polk County Water System Improvements - Contract 1	Construction complete	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 3/28/2016 \$848,041.60 \$117,180.40 \$965,222.00 \$966,844.48 Nov-16

Item IVC

2016 Des Moines Water System Improvements - Contract 1

Sod and punch list on all streets

Contractor	Holbrook Construction, Inc.
Notice to Proceed	3/30/2016
Original Contract Sum	\$1,279,653.24
Net Change by Change Orders	-\$3,720.00
Contract Sum to Date	\$1,275,933.24
Total Completed to Date	\$1,224,241.09
Anticipated Completion Date	Nov-16

2016 Army Post Road ASR Well - Well House and Piping

Construction in progress

Contractor	C.L. Carroll, Inc.
Notice to Proceed	8/15/2016
Original Contract Sum	\$2,235,000.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$2,235,000.00
Total Completed to Date	\$356,440.00
Anticipated Completion Date	May-17

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR OCTOBER 2016

2016 Fiber Optic Repair

Contractor is installing fiber on NE 66th

Contractor	Communication Innovators, Inc.
Date of Contract	9/7/2016
Notice to Proceed	10/3/2016
Original Contract Sum	\$31,197.00
Net Change by Change Orders	\$12,832.68
Contract Sum to Date	\$44,029.68
Total Completed to Date	\$0.00
Anticipated Completion Date	Nov-16