

COMPETITIVE BIDS CONTRACT STATUS FOR NOVEMBER 2016

2015 Army Post Road Aquifer Storage and Recovery Well	Punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,910,015.45 Dec-16
Fleur Drive Operations Center Stormwater System Improvements - Phase 1	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	MPS Engineers, P.C. 3/16/2015 \$259,438.00 \$5,339.00 \$264,777.00 \$251,988.00 Nov-16
2015 Saylorville Water Treatment Plant Chemical Feed Modifications	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll Co., Inc. 11/16/2015 \$165,500.00 \$0.00 \$165,500.00 \$160,500.00 Nov-16
2016 Polk County Water System Improvements - Contract 1	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 3/28/2016 \$848,041.60 \$117,180.40 \$965,222.00 \$968,446.08 Nov-16
2016 Des Moines Water System Improvements - Contract 1	Complete for acceptance	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Holbrook Construction, Inc. 3/30/2016 \$1,279,653.24 -\$3,720.00 \$1,275,933.24 \$1,226,361.09 Nov-16

Item IVC

2016 Army Post Road ASR Well - Well House and Piping

Construction in progress

Contractor	C.L. Carroll, Inc.
Notice to Proceed	8/15/2016
Original Contract Sum	\$2,235,000.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$2,235,000.00
Total Completed to Date	\$753,200.00
Anticipated Completion Date	May-17

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR NOVEMBER 2016

2016 Fiber Optic Repair

Construction complete

Contractor	Communication Innovators, Inc.
Date of Contract	9/7/2016
Notice to Proceed	10/3/2016
Original Contract Sum	\$31,197.00
Net Change by Change Orders	\$12,832.68
Contract Sum to Date	\$44,029.68
Total Completed to Date	\$44,029.68
Anticipated Completion Date	Nov-16