

COMPETITIVE BIDS CONTRACT STATUS FOR MARCH 2017

| | | | |
|--|------------------------------------|---|---|
| 2015 Army Post Road Aquifer Storage and Recovery Well | Complete for acceptance | Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date | Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,922,432.45 Mar-17 |
| 2016 Army Post Road ASR Well - Well House and Piping | Construction in progress | Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date | C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$21,734.75 \$2,256,734.75 \$1,689,831.75 May-17 |
| 2017 Des Moines Water System Improvements - Contract 1 | Notice to proceed issued 3/21/2017 | Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date | J & K Contracting, LLC 3/21/2017 \$1,354,354.54 \$0.00 \$1,354,354.54 \$0.00 Dec-17 |

Item IVC

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR MARCH 2017

2017 Army Post Road Aquifer Storage and Recovery Well
Pumping Equipment Installation

Construction in Progress

| | |
|-----------------------------|--------------------------------|
| Contractor | Northway Well and Pump Company |
| Date of Contract | 1/30/2017 |
| Notice to Proceed | 2/22/2017 |
| Original Contract Sum | \$35,920.00 |
| Net Change by Change Orders | \$0.00 |
| Contract Sum to Date | \$35,920.00 |
| Total Completed to Date | \$0.00 |
| Anticipated Completion Date | Apr-17 |