

COMPETITIVE BIDS CONTRACT STATUS FOR APRIL 2017

2016 Army Post Road ASR Well - Well House and Piping	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$21,734.75 \$2,256,734.75 \$2,097,734.75 May-17
McMullen Water Treatment Plant Chemical Feed Line Relocation	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 2/1/2017 \$236,592.72 \$565.00 \$237,157.72 \$214,188.20 Jun-17
2017 Des Moines Water System Improvements - Contract 1	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 3/21/2017 \$1,354,354.54 -\$88,251.00 \$1,266,103.54 \$0.00 Dec-17
2017 Des Moines Water System Improvements - Contract 2	Anticipated start date - May 15th	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Rognes Corp. pending \$1,233,518.00 \$0.00 \$1,233,518.00 \$0.00 Oct-17

Item IVC

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR APRIL 2017

2017 Army Post Road Aquifer Storage and Recovery Well
Pumping Equipment Installation

Construction in Progress

Contractor	Northway Well and Pump Company
Date of Contract	1/30/2017
Notice to Proceed	2/22/2017
Original Contract Sum	\$35,920.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$35,920.00
Total Completed to Date	\$0.00
Anticipated Completion Date	May-17