

COMPETITIVE BIDS CONTRACT STATUS FOR JUNE 2017

2016 Army Post Road ASR Well - Well House and Piping	Construction near completion	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$44,258.75 \$2,279,258.75 \$2,256,393.75 Jul-17
McMullen Water Treatment Plant Chemical Feed Line Relocation	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 2/1/2017 \$236,592.72 \$565.00 \$240,600.00 \$240,600.00 Jul-17
2017 Des Moines Water System Improvements - Contract 1	Construction in progress on SE 1st, SW 9th, and SW 1st Streets	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 3/21/2017 \$1,354,354.54 -\$88,251.00 \$1,266,103.54 \$412,223.57 Dec-17
2017 Des Moines Water System Improvements - Contract 2	Construction in progress on 6th Avenue	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Rognes Corp. 5/15/2017 \$1,233,518.00 \$0.00 \$1,233,518.00 \$0.00 Dec-17
2017 Polk County Water System Improvements - Contract 1	Construction in progress on NE 16th Court	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 5/23/2017 \$1,070,617.00 \$0.00 \$1,070,617.00 \$0.00 Jan-18
Nitrate Removal Facility Process Residuals Force Main	Notice to Proceed pending	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC pending \$1,337,516.00 \$0.00 \$1,337,516.00 \$0.00 Sep-17

Item IVC

Nitrate Removal Facility Process Residuals Pumping Station

Shop drawing review

Contractor	Weidner Construction, Inc.
Notice to Proceed	5/31/2017
Original Contract Sum	\$905,889.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$905,889.00
Total Completed to Date	\$26,800.00
Anticipated Completion Date	Nov-17

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR JUNE 2017

2017 Army Post Road Aquifer Storage and Recovery Well
Pumping Equipment Installation

Substantially complete

Contractor	Northway Well and Pump Company
Date of Contract	1/30/2017
Notice to Proceed	2/22/2017
Original Contract Sum	\$35,920.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$35,920.00
Total Completed to Date	\$35,920.00
Anticipated Completion Date	Jun-17

2017 Fleur Plant Pumping Station North Entrance Reconstruction

Anticipated start date 6/23/17

Contractor	Nate Todd Construction
Date of Contract	5/16/2017
Notice to Proceed	pending
Original Contract Sum	\$56,960.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$56,960.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Jul-17