

COMPETITIVE BIDS CONTRACT STATUS FOR SEPTEMBER 2017

2016 Army Post Road ASR Well - Well House and Piping	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$80,118.75 \$2,315,118.75 \$2,276,258.75 Oct-17
McMullen Water Treatment Plant Chemical Feed Line Relocation	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Synergy Contracting, LLC 2/1/2017 \$236,592.72 \$565.00 \$240,600.00 \$240,600.00 Oct-17
2017 Des Moines Water System Improvements - Contract 1	Construction in progress on Monona and Porter, clean-up and restoration in progress on Broad	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 3/21/2017 \$1,354,354.54 -\$208,407.00 \$1,145,947.54 \$836,420.34 Dec-17
2017 Des Moines Water System Improvements - Contract 2	Construction in progress on 6th Avenue	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Rognes Corp. 5/15/2017 \$1,233,518.00 -\$181,003.00 \$1,052,515.00 \$823,582.50 Nov-17
2017 Polk County Water System Improvements - Contract 1	Construction in progress on NE 11th Court & NW 50th Place	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 5/23/2017 \$1,070,617.00 -\$960.00 \$1,069,657.00 \$195,980.00 Jan-18
Nitrate Removal Facility Process Residuals Force Main	Pre-construction conference held 9/19, construction start date 9/25	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$0.00 \$1,337,516.00 \$0.00 Oct-17

Item IVD

Nitrate Removal Facility Process Residuals Pumping Station

Construction in progress

Contractor	Weidner Construction, Inc.
Notice to Proceed	5/31/2017
Original Contract Sum	\$905,889.00
Net Change by Change Orders	\$5,700.00
Contract Sum to Date	\$911,589.00
Total Completed to Date	\$314,800.00
Anticipated Completion Date	Nov-17

2017 Well Rehabilitation - Saylorville Water Treatment Plant

Began rehab activities at Well #2

Contractor	Building Crafts, Inc.
Notice to Proceed	8/28/2017
Original Contract Sum	\$388,069.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$388,069.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Jan-18

2017 Fleur Drive Water Treatment Plant Ferric Chloride Storage Improvements

Anticipated start - mid-October

Contractor	Brocon Services, L.L.C.
Notice to Proceed	
Original Contract Sum	\$593,000.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$593,000.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Feb-18

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR SEPTEMBER 2017

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	