

COMPETITIVE BIDS CONTRACT STATUS FOR DECEMBER 2017

2016 Army Post Road ASR Well - Well House and Piping	Punch list	Contractor	C.L. Carroll, Inc.
		Notice to Proceed	8/15/2016
		Original Contract Sum	\$2,235,000.00
		Net Change by Change Orders	\$80,118.75
		Contract Sum to Date	\$2,315,118.75
		Total Completed to Date	\$2,305,258.75
		Anticipated Completion Date	Jan-18
2017 Des Moines Water System Improvements - Contract 1	Final inspection and punch list	Contractor	J & K Contracting, LLC
		Notice to Proceed	3/21/2017
		Original Contract Sum	\$1,354,354.54
		Net Change by Change Orders	-\$200,679.00
		Contract Sum to Date	\$1,153,675.54
		Total Completed to Date	\$1,117,707.54
		Anticipated Completion Date	Jan-18
2017 Des Moines Water System Improvements - Contract 2	Final inspection and punch list	Contractor	Rognes Corp.
		Notice to Proceed	5/15/2017
		Original Contract Sum	\$1,233,518.00
		Net Change by Change Orders	-\$181,003.00
		Contract Sum to Date	\$1,058,182.50
		Total Completed to Date	\$1,005,273.37
		Anticipated Completion Date	Jan-18
2017 Polk County Water System Improvements - Contract 1	Final inspection and punch list	Contractor	J & K Contracting, LLC
		Notice to Proceed	5/23/2017
		Original Contract Sum	\$1,070,617.00
		Net Change by Change Orders	\$29,590.60
		Contract Sum to Date	\$1,100,207.60
		Total Completed to Date	\$802,478.75
		Anticipated Completion Date	Jan-18
Nitrate Removal Facility Process Residuals Force Main	Construction in progress	Contractor	Raccoon Valley Contractors, LLC
		Notice to Proceed	7/31/2017
		Original Contract Sum	\$1,337,516.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$1,337,516.00
		Total Completed to Date	\$183,770.30
		Anticipated Completion Date	Jan-18
Nitrate Removal Facility Process Residuals Pumping Station	Construction in progress	Contractor	Weidner Construction, Inc.
		Notice to Proceed	5/31/2017
		Original Contract Sum	\$905,889.00
		Net Change by Change Orders	\$5,700.00
		Contract Sum to Date	\$911,589.00
		Total Completed to Date	\$597,520.84
		Anticipated Completion Date	Jan-18

Item IV-C

2017 Well Rehabilitation - Saylorville Water Treatment Plant

Well #2 rehabilitation is complete and back in service
Cleaning laterals on Well #1

Contractor	Building Crafts, Inc.
Notice to Proceed	8/28/2017
Original Contract Sum	\$388,069.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$388,069.00
Total Completed to Date	\$220,364.00
Anticipated Completion Date	Jan-18

2017 Fleur Drive Water Treatment Plant Ferric Chloride Storage Improvements

Construction in progress

Contractor	Brocon Services, L.L.C.
Notice to Proceed	11/3/2017
Original Contract Sum	\$593,000.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$593,000.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Feb-18

2017 Crystal Lake Access Gate

Notice to proceed pending

Contractor	Weidner Construction, Inc.
Notice to Proceed	pending
Original Contract Sum	\$100,891.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$100,891.00
Total Completed to Date	\$0.00
Anticipated Completion Date	May-18

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR DECEMBER 2017

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	