

## COMPETITIVE BIDS CONTRACT STATUS FOR JANUARY 2018

2016 Army Post Road ASR Well - Well House and Piping	Punch list and installing CO2 storage and feed equipment	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$80,118.75 \$2,315,118.75 \$2,305,258.75 May-18
2017 Des Moines Water System Improvements - Contract 1	Final inspection and punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 3/21/2017 \$1,354,354.54 -\$200,679.00 \$1,153,675.54 \$1,258,617.04 Feb-18
2017 Des Moines Water System Improvements - Contract 2	Final inspection and punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Rognes Corp. 5/15/2017 \$1,233,518.00 -\$181,003.00 \$1,052,515.00 \$1,058,182.50 Feb-18
2017 Polk County Water System Improvements - Contract 1	Final inspection and punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	J & K Contracting, LLC 5/23/2017 \$1,070,617.00 \$27,893.60 \$1,098,510.60 \$802,478.75 Feb-18
Nitrate Removal Facility Process Residuals Force Main	Construction activities postponed due to weather	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$0.00 \$1,337,516.00 \$528,876.30 Feb-18
Nitrate Removal Facility Process Residuals Pumping Station	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 5/31/2017 \$905,889.00 \$5,700.00 \$911,589.00 \$597,520.84 Feb-18

**Item IV-C**

2017 Well Rehabilitation - Saylorville Water Treatment Plant	Preparing to return Well #1 to service	Contractor	Building Crafts, Inc.
		Notice to Proceed	8/28/2017
		Original Contract Sum	\$388,069.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$388,069.00
		Total Completed to Date	\$220,364.00
		Anticipated Completion Date	Feb-18
2017 Fleur Drive Water Treatment Plant Ferric Chloride Storage Improvements	Construction in progress	Contractor	Brocon Services, L.L.C.
		Notice to Proceed	11/3/2017
		Original Contract Sum	\$593,000.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$593,000.00
		Total Completed to Date	\$59,300.00
		Anticipated Completion Date	Feb-18
2017 Crystal Lake Access Gate	Notice to proceed pending	Contractor	Weidner Construction, Inc.
		Notice to Proceed	pending
		Original Contract Sum	\$100,891.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$100,891.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	May-18

**COMPETITIVE QUOTATIONS CONTRACT STATUS FOR JANUARY 2018**

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	