

COMPETITIVE BIDS CONTRACT STATUS FOR JULY 2018

2016 Army Post Road ASR Well - Well House and Piping	Punch List	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$142,836.09 \$2,377,836.09 \$2,376,836.09 Aug-18
Nitrate Removal Facility Process Residuals Force Main	Submittals for HDPE casing pipe for river crossing under contractor review	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$200,483.99 \$1,537,999.99 \$851,500.43 Aug-18
Nitrate Removal Facility Process Residuals Pumping Station	Pumping equipment installation in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 5/31/2017 \$905,889.00 \$5,700.00 \$911,589.00 \$696,083.80 Aug-18
2017 Crystal Lake Access Gate	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 2/27/2018 \$100,891.00 \$0.00 \$100,891.00 \$28,760.00 Aug-18
Joint Maffitt Lake Park Feeder Main	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	On Track Construction, LLC 3/26/2018 \$1,332,332.00 \$1,300.00 \$1,333,632.00 \$946,931.69 Oct-18
2018 Des Moines Water Main Replacement - Contract 1	Construction in progress on Watrous Avenue	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Holbrook Construction 4/30/2018 \$1,284,555.70 \$79,457.92 \$1,364,013.62 \$683,789.77 Dec-18

Item IV-C

2018 Des Moines Water Main Replacement - Contract 2

Contractor is exercising the option that was offered to delay construction start by up to 120 calendar days. Anticipating an early August start date.

Contractor	On Track Construction
Notice to Proceed	pending
Original Contract Sum	\$1,566,565.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$1,566,565.00
Total Completed to Date	\$0.00
Anticipated Completion Date	Nov-18

2018 Polk County Water Main Replacement - Contract 1

Construction in progress

Contractor	Raccoon Valley Contractors, LLC
Notice to Proceed	5/18/2018
Original Contract Sum	\$1,350,073.00
Net Change by Change Orders	-\$339,390.29
Contract Sum to Date	\$1,010,682.71
Total Completed to Date	\$302,822.20
Anticipated Completion Date	Nov-18

DMWW Park - Phase 1 Improvements

Construction in progress

Contractor	Henkel Construction Company
Notice to Proceed	6/4/2018
Original Contract Sum	\$8,105,597.00
Net Change by Change Orders	-\$1,361,144.07
Contract Sum to Date	\$6,744,452.93
Total Completed to Date	\$57,915.19
Anticipated Completion Date	Apr-19

Northwest Warren County Feeder Main

Notice to proceed pending

Contractor	Vanderpool Construction, Inc.
Notice to Proceed	pending
Original Contract Sum	\$1,588,915.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$1,588,915.00
Total Completed to Date	\$0.00
Anticipated Completion Date	

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR JULY 2018

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	