

## COMPETITIVE BIDS CONTRACT STATUS FOR JANUARY 2019

Nitrate Removal Facility Process Residuals Force Main	All force main pipe installed and successfully pressure tested, minor surface restoration remaining	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$300,463.06 \$1,637,979.06 \$1,588,991.18 Feb-19
Nitrate Removal Facility Process Residuals Pumping Station	Operating while doing final punch list items	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 5/31/2017 \$905,889.00 \$8,324.00 \$914,213.00 \$914,213.00 Feb-19
2017 Crystal Lake Access Gate	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 2/27/2018 \$100,891.00 \$0.00 \$100,891.00 \$80,546.50 Feb-19
2018 Des Moines Water Main Replacement - Contract 2	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	On Track Construction 9/13/2018 \$1,566,565.00 -\$351,403.50 \$1,215,161.50 \$627,886.45 May-19
2018 Polk County Water Main Replacement - Contract 1	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 5/18/2018 \$1,350,073.00 \$164,719.55 \$1,514,792.55 \$1,455,424.35 Dec-18
DMWW Park - Phase 1 Improvements	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Henkel Construction Company 6/4/2018 \$8,105,597.00 -\$1,297,169.91 \$6,808,427.09 \$3,855,566.67 Apr-19

Item IV-C

Northwest Warren County Feeder Main

Construction in progress

Contractor	Vanderpool Construction, Inc.
Notice to Proceed	8/6/2018
Original Contract Sum	\$1,588,915.00
Net Change by Change Orders	\$23,265.78
Contract Sum to Date	\$1,612,180.78
Total Completed to Date	\$1,572,159.81
Anticipated Completion Date	Jan-19

2018 Presedimentation Basin No. 3 Rechaining

Construction is complete

Contractor	The Waldinger Corporation
Notice to Proceed	10/24/2018
Original Contract Sum	\$88,630.00
Net Change by Change Orders	\$0.00
Contract Sum to Date	\$88,630.00
Total Completed to Date	\$72,676.60
Anticipated Completion Date	Jan-19

**COMPETITIVE QUOTATIONS CONTRACT STATUS FOR JANUARY 2019**

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	