

**COMPETITIVE BIDS CONTRACT STATUS FOR FEBRUARY 2019**

Nitrate Removal Facility Process Residuals Force Main	All force main pipe installed and successfully pressure tested, minor surface restoration remaining	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$300,463.06 \$1,637,979.06 \$1,588,991.18 Mar-19
Nitrate Removal Facility Process Residuals Pumping Station	Construction is complete	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 5/31/2017 \$905,889.00 \$8,324.00 \$914,213.00 \$914,213.00 Feb-19
2017 Crystal Lake Access Gate	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 2/27/2018 \$100,891.00 \$0.00 \$100,891.00 \$80,546.50 Jan-19
2018 Des Moines Water Main Replacement - Contract 2	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	On Track Construction 9/13/2018 \$1,566,565.00 -\$351,403.50 \$1,215,161.50 \$627,886.45 May-19
2018 Polk County Water Main Replacement - Contract 1	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 5/18/2018 \$1,350,073.00 \$164,719.55 \$1,514,792.55 \$1,498,928.11 Mar-19
DMWW Park - Phase 1 Improvements	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Henkel Construction Company 6/4/2018 \$8,105,597.00 -\$1,434,593.57 \$6,671,003.43 \$4,346,408.26 Apr-19

**Item IV-C**

Northwest Warren County Feeder Main	Construction in progress	Contractor	Vanderpool Construction, Inc.
		Notice to Proceed	8/6/2018
		Original Contract Sum	\$1,588,915.00
		Net Change by Change Orders	\$23,265.78
		Contract Sum to Date	\$1,612,180.78
		Total Completed to Date	\$1,587,228.51
		Anticipated Completion Date	Mar-19
2018 Presedimentation Basin No. 3 Rechaining	Construction is complete	Contractor	The Waldinger Corporation
		Notice to Proceed	10/24/2018
		Original Contract Sum	\$88,630.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$88,630.00
		Total Completed to Date	\$72,676.60
		Anticipated Completion Date	Feb-19
Joint Maffitt Lake Booster Station	Construction to start in March	Contractor	Edge Commercial, LLC
		Notice to Proceed	2/4/2019
		Original Contract Sum	\$1,280,190.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$1,280,190.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	Oct-19
SWTP RO Unit No. 4 Install	Construction in progress	Contractor	The Waldinger Corporation
		Notice to Proceed	2/14/2019
		Original Contract Sum	\$513,616.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$513,616.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	Jun-19

**COMPETITIVE QUOTATIONS CONTRACT STATUS FOR FEBRUARY 2019**

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	