

COMPETITIVE BIDS CONTRACT STATUS FOR MARCH 2019

Nitrate Removal Facility Process Residuals Force Main	All force main pipe installed and successfully pressure tested, minor surface restoration remaining	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 7/31/2017 \$1,337,516.00 \$300,463.06 \$1,637,979.06 \$1,588,991.18 Apr-19
2017 Crystal Lake Access Gate	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Weidner Construction, Inc. 2/27/2018 \$100,891.00 \$0.00 \$100,891.00 \$80,546.50 Apr-19
2018 Des Moines Water Main Replacement - Contract 2	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	On Track Construction 9/13/2018 \$1,566,565.00 -\$351,403.50 \$1,215,161.50 \$627,886.45 May-19
2018 Polk County Water Main Replacement - Contract 1	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Raccoon Valley Contractors, LLC 5/18/2018 \$1,350,073.00 \$164,719.55 \$1,514,792.55 \$1,577,819.06 Apr-19
DMWW Park - Phase 1 Improvements	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Henkel Construction Company 6/4/2018 \$8,105,597.00 -\$1,429,854.58 \$6,675,742.42 \$4,346,408.26 Apr-19
Northwest Warren County Feeder Main	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Vanderpool Construction, Inc. 8/6/2018 \$1,588,915.00 \$23,265.78 \$1,612,180.78 \$1,587,228.51 Apr-19

Item IV-C

Joint Maffitt Lake Booster Station	Construction to start in March	Contractor	Edge Commercial, LLC
		Notice to Proceed	2/4/2019
		Original Contract Sum	\$1,280,190.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$1,280,190.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	Oct-19
Saylorville Water Treatment Plant RO Unit No. 4 Installation	Construction in progress	Contractor	The Waldinger Corporation
		Notice to Proceed	2/14/2019
		Original Contract Sum	\$513,616.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$513,616.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	Jun-19
2019 Well Rehabilitation - Maffitt Reservoir	Notice to Proceed pending	Contractor	Layne Christensen Company
		Notice to Proceed	pending
		Original Contract Sum	\$224,236.00
		Net Change by Change Orders	\$0.00
		Contract Sum to Date	\$224,236.00
		Total Completed to Date	\$0.00
		Anticipated Completion Date	Jun-19

COMPETITIVE QUOTATIONS CONTRACT STATUS FOR MARCH 2019

Contractor	
Date of Contract	
Notice to Proceed	
Original Contract Sum	
Net Change by Change Orders	
Contract Sum to Date	\$0.00
Total Completed to Date	
Anticipated Completion Date	