

**COMPETITIVE BIDS CONTRACT STATUS FOR JANUARY 2017**

2015 Army Post Road Aquifer Storage and Recovery Well	Punch list	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	Grosch Irrigation Company, Inc. dba Grosch Drilling Company 9/8/2015 \$1,830,656.00 \$86,000.00 \$1,916,656.00 \$1,910,015.45 Feb-17
2016 Army Post Road ASR Well - Well House and Piping	Construction in progress	Contractor Notice to Proceed Original Contract Sum Net Change by Change Orders Contract Sum to Date Total Completed to Date Anticipated Completion Date	C.L. Carroll, Inc. 8/15/2016 \$2,235,000.00 \$21,211.75 \$2,256,211.75 \$1,317,522.75 May-17

**Item IVC**